COMPLETION REPORT

1	Name Of Work & Job Code	Providing Basic Amenities, Procurement of Dustbins and SWM Works in Ward No.13, Mallasandra. 013-19-000060
2	Sanctioned Estimate No.& Date (AS & TS No)	BBMP/EE/DD/AS/20/2018-19, Date:24.11.2018 BBMP/CE/DZ/TS/33/2018-19, Date:15.12.2018
3	Head Of Account which is chargeable	P-3298
4	Work Order No. & Date	BBMP/DD/WO/ 365 /2019-20, Date:29-07-2019
5	Name Of Contractor	**KRIDL**
6	Time Stipulated for Completion of work	**90 Days**
7	Date Of Commencement	BBMP/DD/WO/ 365 /2019-20, Date:29-07-2019
8	Date Of Completion	19-8-2019
9	Delay in Execution of Work	—
10	Measurement recorded in	M.B No: 3463/18-19 P-346258 — 346266
11	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No: —
12	Name of the office/official in charge of the work	
13	a) Asst.Eng/Junior Eng	Krishnappa
14	b) Asst.Exe Engineer	~~Jayalingappa~~ Kumarappa.H

Sanctioned Estimate Amount	Amount Claims As Per Actually Vide As per bills	DIFFERANCE	
		Excess	Savings
Rs.5000000.00	4996725/-	—	3275/-

11.Certified that the above work has been completed within the stipulated time noted in the Work Order
12.Certified that the contractor has delayed and completed the work for which necessary fine
13.Certified that the above work has been executed by the contractor satisfactory .

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Pa...
Dasarahalli Division, Bangalore-5600...